

EXHIBIT 2

Sum of Net Amount/C		Status				
Cat	Milestone	Invoice No	PaidPosted	PostedAuth	Not Invoiced	Grand Total
- Equipment	- 15% contract signing	99407952	2,776,710.00			2,776,710
	- 15% 1st March 2022	99411198	2,776,710.00			2,776,710
	- 60% shipment	99427953	1,697,283.60			1,697,284
		99431280		4,202,768.04		4,202,768
		99431837		147,194.40		147,194
		99433210		505,360.80		505,361
		99433620		62,700.00		62,700
		99435236		2,093,546.36		2,093,546
		99436773		558,655.20		558,655
		99437870		235,124.41		235,124
		99437871		222,208.20		222,208
		99440425		45,144.00		45,144
		99440658		147,502.00		147,502
		99440659	0.00			0
		99440830		120,417.00		120,417
		99445161	296,152.35			296,152
		99445932		766,191.40		766,191
		99446215		161,819.45		161,819
		99447573	159,466.65			159,467
		99447575		316,378.28		316,378
		999907143	0.00			0
		999907206	-455,619.00			-455,619
	- 5% line start up	Not invoiced			925,570	925,570
	- 5% line acceptance, not to exceed 180 days from shipment	Not invoiced			925,570	925,570
Equipment Total			7,250,704	9,585,010	1,851,140	18,686,853
- Installation	- 15% contract signing	99407953	585,000			585,000
	- 15% January 2022	99411203	585,000			585,000
	- 20% on site mobilisation	Not invoiced			780,000	780,000
	- 20% on site mobilisation +30days	Not invoiced			780,000	780,000
	- 20% on site mobilisation +60days	Not invoiced			780,000	780,000
	- 10% completion	Not invoiced			390,000	390,000
Installation Total			1,170,000		2,730,000	3,900,000
- Engineering	- 10% contract signing	99407954	221,300.00			221,300
	- 15% 31 Jan 2022	99411223	331,950.00			331,950